



# 2020 Annual Report

**Project Title- Zimbabwe Idai Recovery Project[ ZIRP]**

**Objective of the Project: Restore access to sufficient water of appropriate quality and quantity to fulfil basic needs for an estimated 15,000 people in Gutu.**

<b>Project Start:</b> May 2020 <b>Project End:</b> April 2021	<b>Project Location:</b> Gutu district- Wards 10,12,13 15 and 36
<b>Funding Partner:</b> UNICEF	<b>Donor:</b> World Bank through UNICEF and UNOPS
<b>Project Budget:</b> 173,820.00	<b>Staff on the Project:</b> 9 [PM , 1x MEAL 1xWT, 2x HPOs, 1x FO, 2 x drivers , 1 x intern] Siphiwe Mpofu, Lincoln Mutambara,Andrew Muringaniza , Leeroy Maliseni, Gladys Chibharo,Pamela Mazumba , Takudzwa Matimati ,Simon Rufu. Rumbidzai Chaduka [intern]
<b>Project Beneficiaries:</b> Overall-15,000 Male-6750 Female-8250	<b>Key Government/Local Authority Departments Involved:</b> - DDF, MoHCC EHD, DWSSC

## Project Targets and Achievements

Activity	Target	Actual	% Achievement	Comments
<b>Output 1 : Construction and rehabilitation of water points</b>				
Water rehabilitation/repair	36	22	61%	14 water points still outstanding planned to be completed in February 2021. Headworks construction is in progress
Piped water scheme (PWS)	1	0	0%	PWS under going design verification for approval ,Cap test successful, Procurement process of materials and works in progress
Water quality monitoring and testing	37	10	27%	10 pre -testing samples collected from 10 water points analyzed for bacteriological PH and turbidity , and results were satisfactory . Further testing to be undertaken in February 2021.



## 2020 Annual Report

WPUC training	37	36	97%	1 water point committee for the PWS is yet to be trained following the establishment of the scheme
VPMs training	10	10	100%	10[all male] [2 from each ward ]went through on-job practical training
<b>Output 2:Construct household and school latrines, and Support vulnerable household sanitation</b>				
Sanitation focused PHHE training	1	1	100%	5 EHTs trained on a 3 day training workshops
Establishment SAGs	15	15	100%	3 SAGs from each ward were established and trained
Builders training	15	15	100%	3 builders a from each ward were trained and equipped with building tools
100 Vulnerable H/H supported latrines constructed	100	22	22%	Assessments and verification of beneficiaries was done . 85 h/holds provided with construction materials 42 pits under lining and 19 are at superstructure
School latrine construction[ 4 schools]	4	0(at various levels of construction)	0%	4 schools were identified for 10 squat hole latrine construction [ disability and MHM friendly ] Ward10- Nharira school , Ward 12 Chokera school, Ward 15 Chingai school and ward 36 Mugodhi School Construction is in progress and is between pit lining and super structure construction.
Demand Led Sanitation	60	16	26%	CHCs in collaboration with SAGs are spearheading the construction of demand -driven latrines
<b>Output 3 : Promote improved hygiene practices</b>				
CBF training	10	10	100%	2 CBF s were trained from each ward. In addition 10 VHWs were also trained.
Establishment of CHCs	10	55	550%	1963 members enrolled as club members[ [Male 220 ; Female 1471 ; Boys 89 ; Girls 107]
SBF training	8	0	0%	No activity due to school closure in line with regulations to contain the spreading of Covid -19
Establishment of School Health clubs	8	0	0%	No activity due to school closure in line with regulations to contain the spreading of Covid -19



# 2020 Annual Report

<b>Output 4: Formulate, implement and comply with Environmental and Social Management Plan (ESMP)</b>				
Training of DWSSC members	10	10	100%	14 DWSSC members [3 females and 11males ] attended a 3 day training of trainers workshop.
ESMP Training for 7 extension workers - 5 workshops	5	5	100%	5 workshops [1 in each ward ] were held across the 5 wards.
ESMP training at ward level for 20 members- 5 workshops	5	5	100%	103 people [23 males and 80 females attended 3 day training workshops across the 5 wards
Training at village level, 40 people by 5 wards	5	1	20%	Village level training to be combined with DWSSP training and awaiting provision of materials from UNICEF
<b>Output 5: Develop drinking water safety and security plans</b>				
DWSSP Training for District members- 1 workshop	1	1	100%	14 DWSSC members [3 females and 11males ] attended a 3 day training of trainers workshop.
DWSSP workshop for 7 ward extension officials	5	5	100%	5 workshops [1 in each ward ] were held across the 5 wards.
DWSSP at ward level for 20 members	5	5	100%	103 people [23 males and 80 females attended 3 day training workshops across the 5 wards
Training at village level, for 5 wards	5	1	20%	Village level training to be combined with DWSSP training and awaiting provision of materials from UNICEF

## Pictures



Fig 1 The quest for Headworks- livestock watering from a broken apron at Mutswakatira water point and headworks construction at Fiomumwe Water point ward 10 Gutu



Fig 2 latrine builder training - ward 12 - Gutu



Fig 3 School latrine construction at Chokera School in ward 12 and Mugodhi in ward 36

Fig 4: Demand latrines at different stages of construction ( far left at bottom slab, centre at roof level and far right completed latrine)





*Fig 5 Borehole rehabilitation - Before and after of Gijima water point in ward 12 - Gutu*



*Fig 6 VPM practical training in Gutu ward 15*



# 2020 Annual Report

